Product_Release

<table>
<tr><th>ID</th><th>Contents</th><th>Approved</th><th>By</th><th>Date</th></tr>
<tr><td>PTO-REL-000</td><td>Product release (functional safety) — PTO-ECU 200
Release per ISO 25119-4:2018, Clause 8: confirms that the functional-safety requirements for the rear PTO control are met at completion of development. Approval hierarchy per Figure 1 of the clause: hardware confirmation → software confirmation → system confirmation → assessment → release.</td><td>—</td><td>—</td><td>—</td></tr>
<tr><td>PTO-REL-001</td><td>1. Released configuration<table><tr><th>Item</th><th>Version / identity</th></tr><tr><td>ECU hardware</td><td>PTO-ECU 200, rev C (schematic S-200-C, layout L-200-C2)</td></tr><tr><td>Software</td><td>1.4.0 (flash CRC 0x7A31 44C8, build 2026-07-17)</td></tr><tr><td>Safety parameters</td><td>set V7 (dual CRC-16, service-tool signed)</td></tr><tr><td>BOM</td><td>rev C — SafeFIT project PTO_ECU_Reliability.sfit</td></tr><tr><td>Analyses</td><td>FMEA + 3 FTAs, this baseline</td></tr><tr><td>Documents</td><td>the sealed 'v1.0 Release' baseline of this project</td></tr></table></td><td>—</td><td>—</td><td>2026-07-28</td></tr>
<tr><td>PTO-REL-002</td><td>2. Confirmations (8.4.1)<table><tr><th>Gate</th><th>Evidence</th><th>Result</th></tr><tr><td>Hardware confirmation</td><td>HWR verified; metrics PASS (Reliability_Metrics)</td><td>granted</td></tr><tr><td>Software confirmation</td><td>SRL 2 phases complete; coverage report</td><td>granted</td></tr><tr><td>System confirmation</td><td>Validation report: 18/18 passed</td><td>granted</td></tr><tr><td>Assessment</td><td>Assessment doc: ACCEPTED (2 observations)</td><td>granted</td></tr></table></td><td>Yes</td><td>E. Vidal + G. Hoffmann</td><td>2026-07-28</td></tr>
<tr><td>PTO-REL-003</td><td>3. Open items carried into production phase
OB-1 field DTC review after first season (assessment §A.4) — owner C. Reid, due 2026-11.
OB-3 vibration retest to ISO 15003 level 2 to claim the remaining 10 CCF points — owner P. Ferraro, due 2026-10. Neither affects the released safety case (CCF passes at 85 without the claim).
Production hand-over: production plan, end-of-line test plan and traceability rules per ISO 25119-1 Clause 9 transferred to the Zaragoza plant (documents PP-200-C / TP-200-C, plant QMS).</td><td>Yes</td><td>E. Vidal</td><td>2026-07-28</td></tr>
</table>